

CERTIFICATE OF COMPLETION (KAFUMBE – MUKASA ROAD)





Contract Name: **RECONSTRUCTION OF KAFUMBE-MUKASA ROAD (0.65Km) AND KISENYI ROAD (0.73Km)**
 Contract No: **MoWT / WKS / 10-11 / 00159**
 Name of Contractor: **STIRLING CIVIL ENGINEERING LTD**
 Registered Address: **P.O.BOX 796, Kampala**
 Supervising Consultant: **Professional Engineering Consultants (PEC) Ltd and Kampala Capital City Authority, Director of Engineering and Technical Services**


Initial Contract Amount:	UGX 5,252,754,961/=	Contract Start Date	15 th April 2011
Variations:	UGX 1,311,078,746/=	Performance Period:	
Final Contract Amount	UGX 6,563,833,707/=	Initial Completion date:	14 th October 2011
		Revised completion date;	30 th March 2014
		Actual Completion date;	30 th March 2014
		Extension beyond due date:	NIL

By a letter dated 2nd April 2014, the Contractor requested the Project Manager for a certificate of completion FOR Kafumbe – Mukasa of works in accordance with Clause 55.1 of the Conditions of Contract. Following the joint inspection of the works conducted on **15th April 2014** with the Employer, the Contractor and project manager's representatives, the Project Manager hereby certifies completion of works on **22nd April 2014**.

In accordance with the Provisions of Clause 56.1, the Employer will take over the works within 7 days from the date of issuance of this certificate. In accordance with the provisions of clause 35.1 of the Particular Conditions of Contract, the **12 months** Defects Liability Period commenced on **22nd April 2014** and will end on **22nd April 2015**.

The outstanding works to be completed by **30th June 2014** include: installation of missing handles for specific manhole covers, painting all the steel grating, finishing the inlets for some water structures and desilting of the road side drains.

Prepared by – Project Managers Rep.  Dated **25/06/2014**
 Approved by – Deputy Director (DETS-KCCA)  Dated / / 2014
 Approved by – Director (DETS-KCCA)  Dated **25/06/2014**
 Accepted by – Contractor  Dated **24/06/2014**

Ok. 
 DONALD
 for Stirling

